

Operational Readiness Evaluation Phase Checklist

PHASE 9 - The Build			
TASKS	RESPONSIBLE PARTY	EVALUATION	COMMENTS
ALL HANDS TEMPER build utilizing the 10-team concept. Teams must be identified prior to the build. Hospital build and stuffing completed in 10 hours.	Command Staff		
TEMPER TEAMS			
Team #1 Uncrate/Unwrap Team	Command Staff		
Team #2 Framing Team	Command Staff		
Team #3 Exterior Skin Team	Command Staff		
Team #4 Flys & Stakes Team	Command Staff		
Team #5 Interior Prep Team	Command Staff		
Team #6 Liner Team	Command Staff		
Team #7 Lights & Plenums Team	Command Staff		
Team #8 Floors & Receptacles Team	Command Staff		
Team #9 Vestibule Team	Command Staff		
Team #10 ISO to TEMPER Team	Command Staff		
Assist in unpacking and testing high-tech medical equipment.	Medical Repair		
STUFFING Stuffing of functional areas with medical gear and equipment commences as functional areas being completed.	Command Staff		
Bunkers and security routes established and laid-out.	Security		
Install external electrical and HVAC connections.	Public Works		
Connect all potable and waste water hoses to the MUM.	Public Works		
Hospital communications and CHCS wiring, layout and OP test complete and functional.	Communications		
COMM message protocols established between ADMIN and Communications departments.	Communications		
Fire extinguishers inspected & distributed throughout hospital.	Fire Marshall		
Hospital inspected by evaluation team within 24 hours of build start.	Command Staff		
Prepare free-hand AS BUILT drawing of hospital site. Completion time = prior to OP day (CASEX).	Public Works		